



Homeowner / Landlord Gas Safety Record

Cert No.
No. 2623

No. Appliances
2

This inspection is for gas safety purposes only to comply with the Gas Safety (Installation and Use) Regulations. Flues have been inspected visually and checked for satisfactory evacuation of products of combustion. A detailed internal inspection of the flue integrity, construction and lining has NOT been carried out.
Registered Business/engineer details can be checked at www.gassaferegister.co.uk or by calling 0800 408 5500

Company / Installer							Inspection / Installation Address										Landlord / Agent / Customer								
Engineer		Rory Charles					Name		Mr Suraraj Pradhan								Name		Suraraj Pradhan						
Company		Chelseas Engineers					Address		39 Upton Grove ShenleyLodge Milton Keynes								Company Name								
Address		Chelsea, London					Postcode		MK57GR								Address		39 Upton Grove ShenleyLodge Milton Keynes						
Tel No.		+44 7955 113668					Mobile										Postcode		MK57GR						
Gas Safe Reg.		648752					Landline										Email								
ID Card No.		5124309					Email										Phone								
Email		team@chelseas-engineers.co.uk					Unique Property Reference Number										Unique Property Reference Number								
Appliance Details							Flue Tests										Inspection Details								
#	Location	Make	Model	Type	Serial No	Flue Type	Operating pressure (mBar) or heat input (kW/h or Btu/h)	Safety Device(s) correct operation	Spillage test	Smoke Pellet Flue Flow Test	Initial (low) combustion analyser reading			Final (high) Combustion analyser reading			Satisfactory Termination	Flue visual condition	Adequate ventilation	Landlord's appliance	Inspected	Appliance visual check	Appliance serviced	Appliance safe to use	
											Ratio	CO ppm	CO2 (%)	Ratio	CO ppm	CO2 (%)									
1	Landing compartment	Worcester	Greenstar 34 CDi classic Erp	Boiler	3730-920-387282-Y738100250	RS	18	Yes	N/A	N/A	0.0003	44	8.8	0.0005	61	9.4	Yes	Pass	Yes	Yes	Yes	Yes	No	Yes	
2	Kitchen	BEKO	7Ring	Gas Hob	2110117404	FL	20	Yes	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	Yes	N/A	Yes	Yes	Yes	Yes	No	Yes	
3																									
4																									
5																									
Gas Installation Pipework												Audible CO Alarms													
Satisfactory Visual Inspection			Emergency Control Accessible			Satisfactory Gas Tightness Test			Equipotential Bonding Satisfaction			Approved CO Alarms Fitted			Are CO Alarms in Date			Testing CO Alarms			Smoke Alarms Fitted				
Yes	✓		Yes	✓		Yes	✓		Yes	✓		Yes	✓		Yes	✓		Yes	—		Yes	✓			
No	—		No	—		No	—		No	—		No	—		No	—		No	—		No	—			
N/A	—		N/A	—		N/A	—		N/A	—		N/A	—		N/A	—		N/A	✓		N/A	—			
Give Details of Any Faults										Rectification Work Carried Out															
Details of Works																									
This gas safety inspection has passed.																									
Has flue cap been put back?																									
Yes																									
Signatures																									
Signed							Received By										Date		17/04/2025						
Print Name		Rory Charles					Print Name		Suraraj Pradhan								Next Inspection Date		17/04/2026						